

Community Network Scheme Programme - CORMAC

 Last update:
01/06/2021

Cornwall Gateway CNA

Community Network Area	Parish	Local Member	Scheme Ref No	Scheme Title	Year (1-4)	Scheme Brief Issued to CORMAC	Current Status (0 not started 9 scheme complete)	RAG Status (Red Amber Green)	Risk	Comment	Proposed Consultation Date	Estimated Delivery Start Date	Estimated Scheme Value (£) from CNP Scheme Brief	Committed/Completed (£)
Cornwall Gateway	St Germans	Jesse Foot	CG03	Fore Street St Germans Road narrowing (virtual footway CG18)	1	25/02/2019	9. Scheme Complete			Scheme moved back to status 2) from 4) - following first statutory consultation period, a revised design and consequent consultation took place in January 2020.	Jan-20	Jan-21	25,000	£28,049 for CG06, 07, 08, 10, 12, 14, 19, 21,
Cornwall Gateway	St Germans	Jesse Foot	CG04	A374 Polbathic vehicle activated sign	1	25/02/2019	9. Scheme Complete				N/A	Nov-19	9,000	8,036
Cornwall Gateway	Torpoint	Gary Davis	CG05	Fore Street/ North Road/ Anthony Road jctn - box marking or Keep Clear	1	25/02/2019	Scheme Abandoned			Scheme withdrawn - detailed design revealed that requested road markings are not permitted in proximity of pelican crossing.	N/A	N/A	1,000	0
Cornwall Gateway	Torpoint	Gary Davis	CG06	Fore Street taxi ranks change of use to allow parking for general public incl disabled bays	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Torpoint	Gary Davis	CG07	North Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Torpoint	Gary Davis	CG08	Roeselare Avenue TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Landrake with St Erney	Jesse Foot	CG11	St Erney signing	1	25/02/2019	9. Scheme Complete				N/A	Apr-19	2,000	885
Cornwall Gateway	Landulph	Jesse Foot	CG12	Landulph Cross Cargreen Village Extend 20mph TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	5,000	as per CG03
Cornwall Gateway	Landulph	Jesse Foot	CG13	A388 North Sillaton Junction - road markings	1	25/02/2019	9. Scheme Complete				N/A	Aug-19	2,500	1,614
Cornwall Gateway	Saltash	Sheila Lennox-Boyd	CG14	Pillmere TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	5,000	as per CG03
Cornwall Gateway	Saltash	Hilary Frank	CG17	Long Park Road barrier and bollards	1	25/02/2019	9. Scheme Complete			* Difference in estimated cost and design cost due to extent of works downgraded to barrier amendment only.	N/A	May-19	4,000	784
Cornwall Gateway	Saltash	Derek Holley	CG19	Essa Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Saltash	Sheila Lennox-Boyd	CG21	Kingsmill Road TRO	1	25/02/2019	9. Scheme Complete				Jun-19	Jan-20	1,750	as per CG03
Cornwall Gateway	Rame Peninsula	George Trubody	CG10	Rame Peninsula Cluster TRO	1	27/02/2019	9. Scheme Complete			George Trubody CC scheme not CNP scheme. Parish & CC Highway funded scheme	Jun-19	Jan-20	0	0
Cornwall Gateway	Botus Fleming	Jesse Foot	CG01	Vollards Lane Hatt - introduce 20mph speed limit and traffic calming	2/3	25/02/2019	6. Programming				Jul-20	Sep-21	25,000	20,166
Cornwall Gateway	Botus Fleming	Jesse Foot	CG02	Handrail public footpath Vollards Lane to Stuarts Way Hatt	2/3	25/02/2019	9. Scheme Complete				N/A	May-19	750	717
Cornwall Gateway	St Germans	Jesse Foot	CG18	Fore Street St Germans virtual footway (road narrowing CG03)	2/3	25/02/2019	9. Scheme Complete			To be completed with CG03.	Jan-20	Jan-21	5,000	as per CG03
Cornwall Gateway	Saltash	Derek Holley	CG20	Old Ferry Road Tamar Street 20mph TRO extension and traffic calming	2/3	25/02/2019	6. Programming				Jul-20	Sep-21	25,000	18,300
Cornwall Gateway	Saltash	Hilary Frank	CG22	Broad Walk traffic calming TRO	2/3	25/02/2019	On Hold			Scheme on hold pending larger scheme for wider area being considered through Council Transport funding.			25,000	25,000
Cornwall Gateway	Landrake with St Erney	Jesse Foot	CG23	School Road, Landrake School flashing wig wag lights	4	11/02/2021	5. Detailed Design						14,000	14,000
Cornwall Gateway	Saltash	Derek Holley	CG24	Longmeadow Road/Glebe Avenue, Saltash waiting restrictions	4	11/02/2021	1. Scheme Inception						4,000	4,000
Cornwall Gateway	Botus Fleming	Jesse Foot	CG26	A388 Hatt Roundabout gateway signing	4	11/02/2021	6. Programming				N/A	Jun-21	5,000	5,000
Cornwall Gateway	Torpoint	Jesse Foot	CG27	Antony Road, Torpoint speed limit extension and gateway signing	4	11/02/2021	1. Scheme Inception						10,000	10,000
Cornwall Gateway	Saltash	Sam Tamlin	CG28	Barkers Hill & Burraton Coombe, Saltash 20mph speed limit	4	11/02/2021	1. Scheme Inception						15,000	15,000
Cornwall Gateway	Saltash	Sheila Lennox-Boyd	CG30	Ashton Way New Road, Saltash waiting restrictions	4	11/02/2021	1. Scheme Inception						3,000	3,000
Cornwall Gateway	Shevioc	George Trubody	CG31	A374 Shevioc Village Gateway VAS	4	11/02/2021	5. Detailed Design				N/A	Aug-21	10,000	9,199
Cornwall Gateway	St Germans	Jesse Foot	CG32	St Germans village 20mph speed limit feasibility study	4	11/02/2021	1. Scheme Inception						5,000	5,000
Cornwall Gateway	Antony	Sheila Lennox-Boyd	CG36	Military Road, Whitsand Bay waiting restrictions	4	11/02/2021	1. Scheme Inception						5,000	5,000
Cornwall Gateway	Various	Derek Holley	CG40	Cornwall Gateway MVAS	4	11/02/2021	6. Programming				N/A	May 21 posts June 21 sign	22,000	18,140
														191,889