

| Community Network Scheme Programme - CORMAC | | Last update: 31/3/2022 | | | | | | | | | | | |
|---|------------------------|------------------------|---|------------|-------------------------------|--|------------------------------|------|--|----------------------------|-------------------------------|--|-------------------------|
| Community Network Area | Parish | Scheme Ref No | Scheme Title | Year (1-4) | Scheme Brief Issued to CORMAC | Current Status (0 not started 9 scheme complete) | RAG Status (Red Amber Green) | Risk | Comment | Proposed Consultation Date | Estimated Delivery Start Date | Estimated Scheme Value (£) from CNP Scheme Brief | Committed/Completed (£) |
| Cornwall Gateway | St Germans | CG03 | Fore Street St Germans Road narrowing (virtual footway CG18) | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jan-20 | Jan-21 | 25,000 | 28,049 |
| Cornwall Gateway | St Germans | CG04 | A374 Polbathic vehicle activated sign | 1 | 25/02/2019 | 9. Scheme Complete | | | | N/A | Nov-19 | 9,000 | 8,036 |
| Cornwall Gateway | Torpoint | CG05 | Fore Street/ North Road/ Anthony Road jctn - box marking or Keep Clear | 1 | 25/02/2019 | Scheme Abandoned | | | Scheme withdrawn - detailed design revealed that requested road markings are not permitted in proximity of pelican crossing. | N/A | N/A | 1,000 | 0 |
| Cornwall Gateway | Torpoint | CG06 | Fore Street taxi ranks change of use to allow parking for general public incl disabled bays | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 1,750 | as per CG03 |
| Cornwall Gateway | Torpoint | CG07 | North Road TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 1,750 | as per CG03 |
| Cornwall Gateway | Torpoint | CG08 | Roeselare Avenue TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 1,750 | as per CG03 |
| Cornwall Gateway | Landrake with St Erney | CG11 | St Erney signing | 1 | 25/02/2019 | 9. Scheme Complete | | | | N/A | Apr-19 | 2,000 | 885 |
| Cornwall Gateway | Landulph | CG12 | Landulph Cross Cargreen Village Extend 20mph TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 5,000 | as per CG03 |
| Cornwall Gateway | Landulph | CG13 | A388 North Sillaton Junction - road markings | 1 | 25/02/2019 | 9. Scheme Complete | | | | N/A | Aug-19 | 2,500 | 1,614 |
| Cornwall Gateway | Saltash | CG14 | Pillmere TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 5,000 | as per CG03 |
| Cornwall Gateway | Saltash | CG17 | Long Park Road barrier and bollards | 1 | 25/02/2019 | 9. Scheme Complete | | | * Difference in estimated cost and design cost due to extent of works downgraded to barrier amendment only. | N/A | May-19 | 4,000 | 784 |
| Cornwall Gateway | Saltash | CG19 | Essa Road TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 1,750 | as per CG03 |
| Cornwall Gateway | Saltash | CG21 | Kingsmill Road TRO | 1 | 25/02/2019 | 9. Scheme Complete | | | | Jun-19 | Jan-20 | 1,750 | as per CG03 |
| Cornwall Gateway | Rame Peninsula | CG10 | Rame Peninsula Cluster TRO | 1 | 27/02/2019 | 9. Scheme Complete | | | George Trubody CC scheme not CNP scheme. Parish & CC Highway funded scheme | Jun-19 | Jan-20 | 0 | 0 |
| Cornwall Gateway | Botus Fleming | CG01 | Vollards Lane Hatt - introduce 20mph speed limit and traffic calming | 2/3 | 25/02/2019 | 9. Scheme Complete | | | | Jul-20 | Jan-22 | 25,000 | 20,166 |
| Cornwall Gateway | Botus Fleming | CG02 | Handrail public footpath Vollards Lane to Stuarts Way Hatt | 2/3 | 25/02/2019 | 9. Scheme Complete | | | | N/A | May-19 | 750 | 717 |
| Cornwall Gateway | St Germans | CG18 | Fore Street St Germans virtual footway (road narrowing CG03) | 2/3 | 25/02/2019 | 9. Scheme Complete | | | Completed with CG03. | Jan-20 | Jan-22 | 5,000 | as per CG03 |
| Cornwall Gateway | Saltash | CG20 | Old Ferry Road Tamar Street 20mph TRO extension and traffic calming | 2/3 | 25/02/2019 | 9. Scheme Complete | | | | Jul-20 | Jan-22 | 25,000 | 18,300 |
| Cornwall Gateway | Saltash | CG22 | Broad Walk traffic calming TRO | 2/3 | 25/02/2019 | 9. Scheme Complete | | | CNP contribution to a wider Transport Strategy scheme due in 2022-23. | N/A | N/A | 25,000 | 25,000 |
| Cornwall Gateway | Landrake with St Erney | CG23 | School Road, Landrake School flashing wig wag lights | 4 | 11/02/2021 | 9. Scheme Complete | | | | N/A | Sep-21 | 14,000 | 11,613 |
| Cornwall Gateway | Saltash | CG24 | Longmeadow Road/Glebe Avenue, Saltash waiting restrictions | 4 | 11/02/2021 | 4. Consultation Summary | | | | Feb-22 | May-22 | 4,000 | 4,000 |
| Cornwall Gateway | Botus Fleming | CG26 | A388 Hatt Roundabout gateway signing | 4 | 11/02/2021 | 9. Scheme Complete | | | | N/A | Sep-21 | 5,000 | 2,677 |
| Cornwall Gateway | Torpoint | CG27 | Antony Road, Torpoint speed limit extension and gateway signing | 4 | 11/02/2021 | 4. Consultation Summary | | | | Feb-22 | May-22 | 10,000 | 10,000 |
| Cornwall Gateway | Saltash | CG28 | Barkers Hill & Burraton Coombe, Saltash 20mph speed limit | 4 | 11/02/2021 | 4. Consultation Summary | | | | Feb-22 | May-22 | 15,000 | 15,000 |
| Cornwall Gateway | Saltash | CG30 | Ashton Way New Road, Saltash waiting restrictions | 4 | 11/02/2021 | 4. Consultation Summary | | | | Feb-22 | May-22 | 3,000 | 3,000 |
| Cornwall Gateway | Shevioc | CG31 | A374 Shevioc Village Gateway VAS | 4 | 11/02/2021 | 9. Scheme Complete | | | | N/A | Aug-21 | 10,000 | 9,379 |
| Cornwall Gateway | St Germans | CG32 | St Germans village 20mph speed limit feasibility study | 4 | 11/02/2021 | 4. Consultation Summary | | | | N/A | Mar-22 | 5,000 | 5,000 |
| Cornwall Gateway | Antony | CG36 | Military Road, Whitsand Bay waiting restrictions | 4 | 11/02/2021 | 4. Consultation Summary | | | | Feb-22 | May-22 | 5,000 | 5,000 |
| Cornwall Gateway | Various | CG40 | Cornwall Gateway MVAS | 4 | 11/02/2021 | 9. Scheme Complete | | | | N/A | Jun-21 | 22,000 | 18,152 |